

DAN RUSSELL  
MAYOR PRO TEM

VICKIE GAINER  
CITY MANAGER

KEVIN OBOS  
LEGAL COUNSEL



COMMISSIONERS  
BRANDON ALDRIDGE  
PAT PERNO  
JUDY TINDER

## Stormwater Master Plan Status Report

Updated: January 19, 2021

By: Chris Lightfoot

### **Railroad Ditch System \$625,000**

Priority #23 on HMGP List.

12/22/2020- Received ineligibility letter from FDEM regarding this project. Several emails have been sent following up on getting this back on the list and showing what benefits this project brings to the City.

### **Acme Lane \$325,000**

Priority #84 on HMGP LIST

12/18/20- Received ditch survey from Dewberry that runs along backside of Acme Ln. Plan calls for roadside drainage ditch system.

### **Belaire Estates \$100,000**

No work to date.

### **Bradley Circle \$290,000**

Priority #67 on HMGP List.

11/23/2020- Dug ditch out in alley behind homes on Bradley Circle that ties into Jenks Ave.

### **Minnesota Ave \$150,000**

12/16/2020- Met with Panhandle Engineering to review findings from what was gathered in the field and what they already had from the Master Plan evaluations. It was determined to move forward with design of a new ditch on the west side of Minnesota between 24<sup>th</sup> St and Pine Forest Estates.

12/21/2020- Emailed Wal-Mart staff to get easement on Minnesota Ave for proposed location of new ditch.

### **Krystal Ln \$30,000**

12/18/2020- Entered PO for GCUC to vac and camera lines.

12/31/2020- GCUC cleaned and camera inspected stormwater lines. Lines had lots of debris and sediment in them causing stormwater to surcharge. Found point repair location 36' in from SWMH-1 on Kimberly Dr.; will repair this in-house. Hauled (7) truckloads of sand from this pipe.3 Engineer's Cost Opinion for cleaning and inspection- \$30,000. Staff completed for \$4,112.55



**W 10<sup>th</sup> St 425,000**

Priority #118 on HMGP List.

**Virginia Ave \$120,000**

Priority #96 on HMGP List.

12/9/2020- Signed proposal with Dewberry Engineers to begin surveys and legal descriptions to record easements on City outfalls and ditches. This area is under that list and work will commence after recorded easement is in place.

**Georgia Ave**

Sikes Construction completed December 2020 in the amount of \$302,610.70; Engineer's cost opinion was \$220,000.00

**Florida Ave \$50,000**

Priority #120 on HMGP List.

12/18/2020- Entered PO for GCUC to vac and camera lines.

1/4/2021- GCUC cleaned and camera inspected lines in area. No significant damage to pipe was found, conflict box on both sides of Florida Ave causes blockage of some of the storm drains. Conflict box access points have been paved over and will have to be exposed and raised. Engineer's Cost Opinion for cleaning and inspection- \$9,000. Staff completed for \$3,955.70



**11<sup>th</sup> St \$1,350,000**

Priority #39 on HMGP List.

12/18/2020- Waiting on Push Button Contracts to be signed so point repair can be completed to remove 30%-40% blockage of RCP.

12/21/2020- Emailed DOT a request to clean their portion of the ditch out to allow for water to drain properly.

12/28/2020- DOT responded stating they would have ditch cleaned out.

**15<sup>th</sup> St \$20,000**

Priority #119 on HMGP List.

1/19/2021- Received PO for GCUC to clean ditches out from Florida Ave to Railroad Ditch utilizing push button contract. Gave Chris Corbin approval to move forward.

**Pennsylvania Ave \*\*See Georgia Ave**

Sikes Construction completed December 2020.

**1103 Wyoming Ave \$475,000**

Priority #98 on HMGP List.

**7<sup>th</sup> St \$490,000**

Plans were completed in July 2019.

12/17/2020- Kiki ran project by auditors, approval was given to spend impact fee money on this project if the Commission so desires to move forward with it. Met with Vickie about this project, wants to see how many affected flooded residents this project will benefit.

12/18/2020- Reviewed Hurricane Sally Flood Maps, no residents in this area flooded during Sally, had some flooding in 2013 and 2014.

**Colorado Ave**

Completed as part of ½ cent money.

**24<sup>th</sup> St \$550,000**

Priority #94 on HMGP List.

**Dundee Ln \$275,000**

Priority #45 on HMGP List.

**Pine Forest Estates \$1,750,000**

Priority #31 on HMGP List.

**Aberdeen Parkway \$290,000**

Priority #72 on HMGP List.

**Mosley Drive \$300,000**

Priority #50 on HMGP List.

**Indiana Ave \$120,000**

Priority #86 on HMGP List.

**11/6/2020-** Met with residents at City Hall with Mrs. Vickie, after reviewing their photos and history of the area, I gave them a proposal of what I saw in the field should be done. Mrs. Vickie gave approval to hire Engineer to begin work.

**11/13/2020-** Dewberry under contract working on survey and design.

**1/6/2020-** Dewberry completed survey and design is underway.

**1/7/2021-** Rain event today, had GCUC use their vac-truck to clean out culverts on the 1600 block of Indiana and Minnesota Ave. Ditches still need to be dug, Mitchell calling in locates to get these dug and provide adequate drainage for area. Dug out ditch on east side of Indiana Ave with backhoe to remove blockage that was restricting water flow.

**McCain Creek Widening \$1,000,000**

Priority #99 on HMGP List.